



State Road A1A (State Road 200) six laning Nassau County

Progress update: November 2018

Project Photos



Job Progress:

The contractor has used 69% of contract time and earned 52% of the contract amount of \$60 million. The original contract was 1200 days with 292 days added for additional weather days, holidays and extra work. Completion is scheduled for spring 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits

State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/ O'Neill Scott Road (4.9 miles)

Construction activities

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road. Previous construction activities include:

- Phase 3 Drainage Installations, Old Nassauville Road to Chester Road
- Continue Pond Excavation Operations
- Piles Installed, Phase I Bridge, Lofton Creek Bridge, Bent 1
- Bent cap installed, Phase I Bridge, Lofton Creek Bridge, Bent 2
- Bridge deck beams & deck forms installed for spans 3 & 2, Phase I, Lofton Creek Bridge
- Phase 2A Existing Roadway demolition between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway drainage installations between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway embankment construction between Chester Road & Rubin Davis Road
- Phase 3 Roadway base construction between Old Nassauville Road & Chester Road
- Removals of abandoned water & sewer mains, Chester Road to Rubin Davis Road

Current construction activities include:

- Phase 2A Drainage Installations, Chester Road to Rubin Davis Road
- Removals of abandoned water & sewer mains, Chester Road to Rubin Davis Road
- Continue Pond Excavation Operations
- Bridge Cap Installation Phase I Bridge, Lofton Creek Bridge, Bent 1
- Phase 2A Existing Roadway demolition between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway drainage installations between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway embankment construction between Chester Road & Rubin Davis Road
- Phase 3 Roadway base construction between Old Nassauville Road & Chester Road
- Rip Rap (Bank & Shore) and Sand Cement Wall installations, Phase I Bridge, Lofton Creek Bridge, Bent 1



State Road A1A (State Road 200) six laning Nassau County

Progress update: November 2018

Project Photos



Job Progress:

The contractor has used 51% of contract time and earned 46% of the contract amount of \$40.6 million. The original contract is 1040 days with 250 days added for additional weather days, holidays and extra work. Completion is scheduled for summer 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road (2.2 miles)

Construction activities

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Regular excavation
- Embankment
- Stabilized subgrade
- Drainage installation
- Curb and gutter construction
- Signalization
- High mast lighting poles

Current construction activities include:

- Stabilized subgrade
- Limerock base
- Permanent drainage installation
- Curb and gutter construction
- Clearing and grubbing

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT