



State Road A1A (State Road 200) six laning Nassau County

Progress update: February 2019

Project Photos



Job Progress:

The contractor has used 73% of contract time and earned 57% of the contract amount of \$60 million. The original contract was 1200 days with 327 days added for additional weather days, holidays and extra work. Completion is scheduled for winter 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Rubin Davis Lane to East of County Road 107/O'Neill Scott Road (4.9 miles)

Construction activities:

Work began on this \$60 million widening project in early 2016. The 4.9-mile project is the second of a three-phase project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Continue Pond Excavation Operations
- Piles Installed, Phase I Bridge, Lofton Creek Bridge, Bent 1
- Bent cap installed, Phase I Bridge, Lofton Creek Bridge, Bent 2
- Bridge deck poured, Phase I, Lofton Creek Bridge
- Phase 2A Westbound Roadway drainage installations between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway embankment & ditch construction between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway subgrade construction between Chester Road & Rubin Davis Road
- Traffic shifted to Phase 3 TCP between Chester Road & Old Nassauville Road
- Removals of abandoned water & sewer mains, Chester Road to Rubin Davis Road

Current construction activities include:

- Phase 2A Drainage Installations, Chester Road to Rubin Davis Road
- Removals of abandoned water & sewer mains, Chester Road to Rubin Davis Road
- Continue Pond Excavation Operations
- Shift Traffic to Phase 3 TCP over Lofton Creek Bridge.
- Phase 2A Westbound Roadway drainage installations between Chester Road & Rubin Davis Road
- Phase 2A Westbound Roadway embankment construction between Chester Road & Rubin Davis Road
- Drilled shaft installations for remaining Signal Poles

Project team members:

Contractor: Superior Construction;
Construction Management Services:
England, Thims & Miller (ETM)
Project Owner/Manager: FDOT



State Road A1A (State Road 200) six laning Nassau County

Progress update: February 2019

Project Photos



Job Progress:

The contractor has used 58% of contract time and earned 51% of the contract amount of \$40.6 million. The original contract is 1040 days with 277 days added for additional weather days, holidays and extra work. Completion is scheduled for summer 2020, depending on weather and unforeseen circumstances.

Project status:

Project limits:

- State Road A1A (State Road 200) from west of Interstate 95 to west of Still Quarters Road

Construction activities:

Work began on this \$39 million project in January 2017. This project includes construction of the area's first Diverging Diamond Interchange (DDI) at Interstate 95. Plans also include widening the roadway from four lanes to six lanes with raised medians, curb and gutter, sidewalks and bicycle lanes. This project is the third and final project to widen A1A from I-95 to O'Neill Scott Road.

Previous construction activities include:

- Pond/roadway excavation
- Grading stabilized subgrade
- Placing/grading limerock base
- Asphalt paving
- Permanent drainage installation
- Place concrete sidewalk

Current construction activities include:

- Placing/grading limerock base
- Place concrete sidewalk
- Permanent drainage installation
- Pond/roadway excavation
- Asphalt paving
- Sod installation
- Lane striping for Phase 3
- Signalization

Project team members:

Contractor:

J.B. Coxwell Contracting, Inc.

Construction Management Services:

Eisman and Russo

Project Owner/Manager: FDOT